Compensation for delay in handing over possession of property by builder: NATIONAL CONSUMER DISPUTES REDRESSAL COMMISSION NEW DELHI

M/S. V.N. SHARMA BUILDERS PRIVATE LIMITED

...Appellant

RAM TIRATH GUPTA

...Respondent

Case No: FIRST APPEAL NO. 2074 OF 2019

Date of Judgement: 01 January 2024

Judges:

DR. SADHNA SHANKER PRESIDING MEMBER

For Appellant: MR. DINESH MAURYA AND MR. G S SANDHU, ADVOCATE

For Respondent: MR. DEEPAK KUMAR GARG, ADVOCATE

Facts of the Case:

Complainant booked a flat with builder company 'Savitry Greens' by paying Rs. 2.25 lakhs as booking amount on 12.05.2011. Total consideration agreed was Rs. 36,29,600 for Flat No. 1201 with 1360 sq.ft. super area on 12th floor. Builder failed to construct flats or execute agreement, agreement executed only on 12.02.2015 after repeated requests. Terms of Agreement — Price fixed at Rs. 34,68,000, preferential location charges of Rs. 81,600, possession by 15.12.2015, parking space for 1 car, completion and handover after obtaining necessary approvals. Builder failed to meet contractual obligations

regarding timely construction, hand over of possession, registration of flat, earmarking parking space. Partial completion certificate issued on 15.10.2015 but builder offered possession only on 24.07.2018 after a delay of 2 years 7 months. On taking possession, builder demanded higher amount inclusive of GST, interest etc. which complainant paid under protest as Rs. 38,89,625. Complainant had to spend further Rs. 1 lakh to complete incomplete construction. Builder illegally retained booking amount of Rs. 2.25 lakhs from 12.05.2011 to 12.02.2015 on which 18% interest is claimed.

Reliefs Claimed by Complainant:

Refund of Rs. 27,37,660 along with 18% interest from date of payment. Rs. 6,50,000 for harassment, unfair trade practice, pain and suffering.

Contentions by Builder Company:

Non-execution of agreement for 4 years amounts to deficiency by complainant. Delayed payments by complainant led to delay in offer of possession. Interest rightly charged for delayed installments before handover. No due certificate issued before handing over possession on 24.07.2018.

State Commission's Order:

Partial acceptance of complaint. Interest @10% from 12.12.2015 for delay in offer of possession. Refund preferential location charges of Rs. 81,600 along with 9% interest. Refund IFMS charges of Rs. 30,000 and Club membership charges of Rs. 50,000 along with 9% interest. Rs. 50,000 compensation for mental agony and litigation costs.

Builder Company's Appeal:

Seeking setting aside of State Commission order to pay interest for delay, refund charges with interest. Fault lies with complainant, not entitled to any relief.

<u>Complainant's Appeal:</u>

Seeking enhancement of compensation awarded.

National Commission's Considerations and Decision:

On Delay Compensation:

Clear from agreement that possession was to be given by 12.12.2015, admittedly given only on 24.07.2018. Partial completion certificate issued on 15.10.2015. Builder failed to fulfill contractual obligation of timely handover. Complainant entitled to reasonable compensation.

Relied on SC judgments that quantified delay compensation in similar cases:

6% simple interest in case of Wing Commander Arifur Rahman Khan vs DLF Southern Homes

6% simple interest in case of DLF Home Developers vs Capital Greens
Rate of 6% simple interest reasonable in present case
Compensation to be paid from respective dates of payment till date of
offer of possession on 24.07.2018

On Preferential Location Charges:

Agreement Clause 2(a) clearly states sale consideration is inclusive of preferential location charges. Sum claimed separately under this head appears to be incorrect. Request for refund on grounds of 'hidden charge' not tenable.

On Other Compensation:

SC decision that multiple compensation for single deficiency not justified. Compensation under other heads awarded by State Commission not justified.

Final Decision:

Builder to pay compensation @6% simple interest from respective deposit dates till 24.07.2018, failing which @9% interest. State Commission order regarding refund of charges set aside, builder to only refund IFMS and Club membership charges. Complainant's appeal seeking enhancement of compensation dismissed. Builder company's appeal disposed as above.

Applicable Law and Cases Referred:

Consumer Protection Act, 1986

DLF Home Developers Ltd vs Capital Greens (SC, 2021)

Wing Commander Arifur Rahman Khan vs DLF Southern Homes (SC, 2020)

DLF Homes Panchkula Pvt Ltd vs D.S. Dhanda (SC, 2019)

Download Court

Copy https://dreamlaw.in/wp-content/uploads/2024/01/task-20.pdf

Full Text of Judgment:

- 1. These cross appeals have been filed under Section 19 of the Consumer Protection Act, 1986 (hereinafter referred to as "the Act") against the Order dated 18.09.2019 passed by the State Consumer Disputes Redressal Commission, Punjab, Chandigarh (hereinafter to be referred to as "State Commission) in complaint No. 99 of 2019, whereby the complaint of the complainant was partly allowed.
- 2.The appellant (here-in-after referred to as 'the complainant') has filed appeal no. 2327 of 2019 for enhancement of compensation whereas M/s V. N. Sharma Builders Private Limited(here-in-after referred to as the 'builder company') has filed appeal no. 2074 of 2019 for setting aside the order dated 18.09.2019 of the State Commission.
- 3. The brief facts of the case are that on 12.05.2011 the complainant applied for theallotment of a flat in the project namely "Savitry Greens," of the builder company along with Rs. 2,25,000/- as earnest money. The builder company allotted flat No. 1201 / Block 15, 12th Floor, having a super area of approximately 1360 sq. ft., within Savitry Greens, located on VIP Road, Zirakpur. The total consideration of the flat was Rs. 36,29,600/-. It is alleged that after receiving the booking amount, the builder company had neither constructed the flats nor executed the builder buyer's agreement and after great persuation, the builder company executed the agreement on 12.02.2015 with the following terms:
- i.OP fixed the price of flat at Rs.34,68,000/-.
- ii.Claimed preferential location charges of Rs.81,600/-.
- iii.OP agreed to construct, complete and handover the possession of the said flat upto15.12.2015.
- iv.OP would charge Rs.50,000/- as club fee and club was to be put in operation afterminimum 30% occupancy of the project.
- v.OP was also to earmark the parking space of one car for exclusive use of the complainantin the said complex.
- vi.OP was to give notice to the complainant about the date on which it

has to deliver possession of the apartment to the complainant.

- 4. The grievances of the complainant are that the construction of the colony was not approved by the PUDA and other concerned authorities; the builder company had failed to act upon the terms and conditions of the agreement; the builder company had not handed over thepossession of the club so far, the registration of the flat had not been done; no space had beenearmarked for parking and the builder company had illegally retained Rs. 2,25,000/- for which, the complainant is entitled to interest at the rate of 18% from 12.05.2011 to 12.02.2015. It isfurther alleged that the builder company agreed to complete the construction within ten monthsfrom the date of execution of the agreement i.e. upto 12.12.2015 but the builder companydelivered the possession of the flat on 24.07.2018 i.e. with a delay of about two years and sevenmonths. The complainant had deposited total amount of Rs. 35,49,000/-. Therefore, the complainant is entitled to interest at the rate of 18% per annum from 12.12.2015 till 24.07.2018.It is further contended that the builder company agreed to accept a sum of Rs. 36,29,000/- asfull and final payment for the flat, inclusive of PLC (preferential location charges), IFMS(interest-free maintenance security), Club Membership, and all other taxes. on24.07.2018, the builder company claimed and charged Rs. 38,89,625/which included GST and interest on GST, along with interest on delayed payment. A specific interest of Rs.72,359/- wascalculated @ 18% per annum on the delayed payment of Rs.5,43,000/-.
- 5.An offer of possession was issued on 09.08.2017 requesting payment, including the excess amount. In pursuance thereof the complainant deposited Rs.2,13,666/- via receipt No.9865 dated 26.06.2018 and Rs.2,81,100/- via receipt No. 9910 dated 21.07.2018. After makingthe full payment on 24.07.2018, a no due certificate was issued and possession of the flat washanded over by issuing a letter of possession on the same date but due to incomplete construction complainant had to spend Rs.1,00,000/- more to complete the construction.
- 6. The complainant filed a complaint before the State Commission with the following prayer:-

- I.To refund the amount of Rs.27,37,660/- along with interest at the rate of 18% per annumfrom the date of payment till its realization.
- II.To pay a sum of Rs.6,50,000/- on account of harassment, unfair trade practice, pain and suffering and deficiency in service.
- III. Any other relief, which this Commission may deem fit.
- 7. Upon notice, the builder company contested the complaint by raising preliminary objections that the complainant had booked the flat through Ms. Neetu Mittal, his attorney. All necessary documents, including the application dated 12.05.2011 were submitted through Ms. NeetuMittal and this application was duly signed by her. The application form contained details such as the price of the flat and other terms and conditions. Furthermore, the builder companyasserted that they had appropriately charged the sales tax/GST in accordance with Sr. No. 8 of the terms and conditions for registration for the allotment. It was averred that complainant andMs. Neetu Mittal were called multiple times by the builder company to execute the Buyer'sAgreement, but their calls were disregarded. In an attempt to address this, the builder companywrote a letter dated 20.10.2014, specifically addressing Ms. Neetu Mittal and urging her toexecute the Buyer's Agreement. Eventually, the Buyer's Agreement was executed on12.02.2015. The builder company further averred in its reply that the complainant had not paid the installments on time and interest on delayed payment was charged from him before handing over the possession of the flat and no due certificate was issued and possession of the flat washanded over on 24.07.2018.
- 8.After appreciation of the facts of the case, the State Commission partly accepted the complaint and directed as under:
- i.to pay interest @10% w.e.f. 12.12.2015 on account of delay in handing over the possessiontill the time occupation certificate and completion certificate from the competentauthorities is obtained by the OP in respect of the said unit.
- ii.to deliver actual physical possession of the apartment/flat, complete in all respects, to the complainants along with all the promised facilities and the Completion and OccupationCertificates obtained from the concerned competent authorities within a period of

45 days, from the date of receipt of certified copy of this order.

iii.to refund the amount of Rs.81,600/- taken as Preferential Location charges along with 9%interest from 24.07.2018 till the date of payment.

iv.to refund the amount of Rs.30,000/- taken as IFMS charges and Rs.50,000/- taken as ClubMembership charges along with 9% interest from 24.07.2018 till the date of payment.

v.to pay 50,000/- as compensation on account of mental agony and harassment as well as litigation expenses."

9. The builder company has filed appeal No. 2074 of 2019 before this Commission with the following prayer:

"It is, therefore, most respectfully prayed that instant appeal may kindly be allowed and order dated 18.09.2019 passed by ld. State Consumer Disputes Redressal Commission, Punjab, Chandigarh may kindly be set aside.

Pass any such further or other order(s) as this Hon'ble Commission may deemfit and proper in the facts and circumstances of the case in favour of the appellant and against the respondent."

10.Dissatisfied with the order dated 18.09.2019 of the State Commission, the complainant has filed appeal No. 2327 of 2019 before this Commission with the following prayer:

"It is therefore, most respectfully prayed that instant appeal / cross appeal may kindly beallowed and the order dated 18.9.2019 passed by the Ld. State Commission, Punjab, Chandigarh may kindly be modified so as to allow the claim as a whole.

0r

may pass any such order as this Hon'ble Commission may deem fit and appropriate in the facts and circumstances of the present case in favour of the appellant and against the respondent, in the interest of justice."

11. The learned counsel for the builder company vehemently argued that the StateCommission failed to acknowledge that the non-execution of the buyer's agreement for nearly four years is an act of deficiency on the part of the complainant and as the complainant had failed to make the payment on time, there was delay in handing over possession to the

complainant. Therefore, the order of the State Commission to pay interest at 10% from12.12.2015 due to the delay in handing over possession, is not legally tenable and be set aside Moreover, the builder company further contended that the refund of Rs.81,600/- on account of Preferential Location Charges (PLC) as directed by the State Commission contradicts the condition mentioned in clause 2(a) of the agreement and thus, it should also be set aside. He further argued that against the refund of Rs.30,000/- taken as Interest-Free Maintenance Security (IFMS) charges and Rs.50,000/- taken as club membership charges, 9% interest from24.07.2018, till the date of payment, is illegal and deserves to be set aside.

- 12. Further, learned counsel for the builder company reiterated the grounds of the present appeal and argued that the builder company is not liable to pay any interest on any amount as the fault lies with the complainant and not with the builder company.
- 13.In rebuttal, the learned counsel for the complainant argued that the builder company failed to complete the project on time and did not hand over possession as promised. Ultimately, possession was handed over, albeit incomplete, on 24.07.2018, which was 2 years and 7 monthsbeyond the promised possession date. During this period i.e. from 12.12.2015 to 24.07.2018, atotal sum of Rs.35,49,000/- was illegally retained by the builder company. Moreover, thelearned counsel for the complainant argued that Preferential Location Charges (PLC) wasalready included in Clause 2(a) of the Sale Consideration of the Agreement, which explicitly states that "The sale Consideration is inclusive of basic price, preferential location charges, ifany." Additionally, the club was not constructed until the date of taking over possession on 24.07.2018 and the question of Interest-Free Maintenance Security (IFMS) cannot be raised until the delivery of the flat has been taken.
- 14.We have heard the learned counsel for both the parties and have gone through the record including the Order dated 18.09.2019 of the State Commission and the memorandum of appeal.
- 15. The main question which falls for our consideration is the

compensation to be awarded to the Complainants for delay in handing over the possession.

16. From a perusal of the agreement dated 12.02.2015, it is clear that the possession of the flat was to be handed over within ten months from the date of the execution of the agreement i.e. on or before 12.12.2015. It is admitted that the physical possession was handed over on24.07.2018. It is clear that there has been a delay on the part of the builder company in handing over the possession of the unit to the complainant. The partial completion certificate was issuedby 'Office of the Municipal Council Zirakpur' to 'Savitry Green' on 15.10.2015 as mentioned inthe letter of the Council dated 10.05.2019. The relevant part is reproduced as under:

"Regarding the information sought on the above subject, it is written that partialcompletion certificate has been issued to Savitry Green, VIP Road, Zirakpur GroupHousing Project vide letter No.1612 dated 15.10.2015. Municipal Council, Zirakpur doesnot occupation certificate separately. The partial completion certificate issued earlier bconsidered as occupation certificate. It is for your information." Therefore, there is substantial delay on the part of the builder company and the complainant hasrightfully claimed delay compensation.

- 17. There are a number of landmark judgments of the Hon'ble Supreme Court holding builders responsible for compensation for delay in delivery of possession.
- 18. The issue to be decided in this case is what would be the reasonable quantum of interest.
- 19.In this regard, we would like to quote the recent judgment of the Hon'ble Supreme Courtin the case of

Wing Commander Arifur Rahman Khan and Aleya Sultana and Ors. Vs. DLFSouthern Homes Pvt. Ltd., (2020) 16 SCC 512

wherein it was held as:

"54. The general appreciation in land values results in an increase in the value of theinvestment made by the buyers. Difficulties in determining the measure of compensation cannot however dilute the liability to pay. A developer who has breached a clear representation

which has been made to the buyers of the amenities which will be provided to them should be held accountable to the process of law."

"69.1.the first and second respondents shall, as a measure of compensation, pay anamount calculated @ 6 per cent simple interest per annum to each of the appellants. Theamount shall be computed on the total amounts paid towards the purchase of the respective flats with effect from the date of expiry of thirty-six months from the execution of the respective ABAs

until the date of the offer of possession after the receipt of the occupation certificate."

20.In a similar case of the Hon'ble Supreme Court DLF Home Developers Ltd. vs. CapitalGreens Flat Buyers Assn., (2021) 5 SCC 537 decided on December 14, 2021, wherein it was held as under:

"It is true that in the present case, the contractual rate of Rs.10 per square foot per monthis double the rate fixed in the agreements in the above case. On the other hand, the courtmust be conscious of the fact that the situation in the real estate market in Delhi is verydistinct from that in Bengaluru both in terms of rentals and land values. This has not been disputed. The flat buyers had to suffer on account of a substantial delay on the part of theappellants. In such a situation, they cannot be constrained to the compensation of Rs.10per square foot provided by the agreements for flat purchase. However, having regard toall the facts and circumstances, we are of the view that the compensation on account ofdelay should be brought down from 7% to 6%. Moreover, the amount, if any, which hasbeen paid in terms of the contractual rate shall be adjusted while computing the balance"

21. The builder buyer's agreement represents a legally binding contract that imposes obligations on both buyers and builders/Developers. In line with the Order of the Hon'bleSupreme Court, we are of the view that the rate of interest at the rate of 6% per annum fordelay in handing over possession of the flat is just and appropriate. The compensation should beapplicable from the respective date of deposit till the date of offer of possession i.e. 24.07.2018as the complainants were not obligated to make payments when the builder company failed tomeet its obligation of delivering possession of the

unit within the prescribed period.

- 22.Upon examining the agreement provided it is explicitly stated in Clause 2(a) that
- "...TheSale Consideration is inclusive of basic price, preferential location charges, if any."

The agreement notes that the sale amount shall be Rs.35,49,000/-. The argument advanced by thelearned counsel for the complainant that Preferential Location Charges (PLC) was above andbeyond the basic sale consideration mentioned in the Agreement seems to be incorrect. The discrepancy arises from the complainant's statement, mentioning the sale price asRs.34,68,000/- and Preferential Location Charges as Rs.81,600/-. However, the sum of both these amounts is equal to the amount explicitly mentioned in the agreement's clause regarding the sale consideration. Therefore, the Complainant's request for a refund of PLC on the grounds of it being a "hidden charge" appears to be incorrect based on the explicit terms agreed upon in the signed Agreement.

- 23. The Hon'ble Supreme Court in the case of DLF Homes Panchkula Pvt. Ltd. vs. D.S. Dhanda, in CA Nos. 4910-4941 of 2019 decided on 10.05.2019 has held that multiple compensations for singular deficiency is not justifiable. Therefore, the award of compensation of Rs. 50,000/- for mental agony and harassment as well as cost of litigation granted by the State Commission is found to be not tenable.
- 24. In view of the aforesaid discussion and in view of the fact that the complainant has taken possession of the flat, we modify the award made by the State Commission:
- a. the builder company shall pay compensation in the form of simple interest @ 6% per annum from the respective dates of deposit till the date of possession i.e. 24.07.2018 within 2 months of this order, failing which the applicable rate of interest shall be 9% perannum till realization.
- b. Directions with regard to interest at the rate of 9% per annum on IFMS charges and Club Membership charges are set aside and the builder company is directed to refund the amount of Rs.30,000/- taken as IFMS charges and Rs.50,000/- taken as Club Membership charges.

c. There shall be no order as to costs.

25. The appeal, no. 2327 of 2019 of the complainant, being totally sans merit is dismissed. The appeal no. 2074 of 2019 of the builder company is also disposed of in the above terms. Allpending applications, if any, stand disposed of.